

ID	Task Name	Duration	Start	Finish	Predecessors	Timeline											
						1st Quarter Jan Feb Mar Apr May Jun	2nd Quarter Jul Aug Sep Oct Nov Dec	3rd Quarter Jan Feb Mar Apr May Jun	4th Quarter Jul Aug Sep Oct Nov Dec	1st Quarter Jan Feb Mar Apr May Jun	2nd Quarter Jul Aug Sep Oct Nov Dec	3rd Quarter Jan Feb Mar Apr May Jun	4th Quarter Jul Aug Sep Oct Nov Dec				
1	Key Project Milestones	225 days	Mon 01/02/16	Mon 12/12/16													
2	Project Inception	0 days	Mon 01/02/16	Mon 01/02/16		◆ 01/02											
3	WCC Approval to Proceed to Stage 2	0 days	Fri 08/07/16	Fri 08/07/16		◆ 08/07											
4	WCC Approval to Proceed to Stage 3	0 days	Fri 16/09/16	Fri 16/09/16	35FS-1 day	◆ 16/09											
5	WCC Approval to Proceed to Stage 4	0 days	Mon 12/12/16	Mon 12/12/16	46	◆ 12/12											
6	Stage 1 - Feasibility Design	140 days	Mon 01/02/16	Fri 12/08/16													
7	NRP Tasks	100 days	Mon 01/02/16	Fri 17/06/16													
8	NRP Modelling	2 mons	Mon 01/02/16	Fri 25/03/16													
9	NRP Feasibility Design	2 mons	Mon 28/03/16	Fri 20/05/16	8												
10	NRP & TFL Approval of signal	1 mon	Mon 23/05/16	Fri 17/06/16	9												
11	WSP Parsons Brinckerhoff Tasks	100 days	Mon 28/03/16	Fri 12/08/16													
12	WSP PB Feasibility Design	8 wks	Mon 28/03/16	Fri 20/05/16	8												
13	WSP PB Stats C2	2 mons	Mon 28/03/16	Fri 20/05/16	8												
14	WSP PB Early Cost Estimate	5 wks	Mon 23/05/16	Fri 24/06/16	12												
15	WSP PB Lighting Assessment	3 mons	Mon 23/05/16	Fri 12/08/16	9												
16	WSP PB Feasibility Report	6 wks	Mon 23/05/16	Fri 01/07/16	12												
17	WCC Approval to Proceed	1 wk	Mon 04/07/16	Fri 08/07/16	16												
18	Stage 2 - Initial Design	125 days	Mon 11/07/16	Fri 30/12/16													
19	WSP Parsons Brinckerhoff Tasks	25 days	Mon 11/07/16	Fri 12/08/16													
20	WSP PB Stats C3	1 mon	Mon 11/07/16	Fri 05/08/16	17												
21	WSP PB Road Safety Audit	1 mon	Mon 11/07/16	Fri 05/08/16	17												
22	WSP PB Prepare Consultation Drawings	4 wks	Mon 11/07/16	Fri 05/08/16	17												
23	WSP PB Lighting Design	5 wks	Mon 11/07/16	Fri 12/08/16	17												
24	WSP PB 3D Pavement Design	4 wks	Mon 11/07/16	Fri 05/08/16	17												
25	WSP PB Drainage Design	4 wks	Mon 11/07/16	Fri 05/08/16	17												
26	WSP PB Design Check	5 days	Mon 08/08/16	Fri 12/08/16	22												
27	WCC Key Stage Review	1 wk	Mon 08/08/16	Fri 12/08/16	22												
28	Prepare Cabinet Member Report 1 (Approval of scheme for TRO)	6 wks	Mon 01/08/16	Fri 09/09/16	22FS-1 wk												
29	Amend design and CMR following review	1 wk	Mon 12/09/16	Fri 16/09/16	28												
30	WCC Cabinet Member Review and Decision	3 wks	Mon 19/09/16	Fri 07/10/16	29												
31	WSP PB Draft Orders (28 Oct)	1 wk	Mon 10/10/16	Fri 14/10/16	30												
32	TRO Statutory Consultation Period (26 Sep)	5 wks	Mon 17/10/16	Fri 18/11/16	31												
33	Prepare Cabinet Member Report 2 (Mitigation and remaining objections from TRO)	4 wks	Mon 14/11/16	Fri 09/12/16	32FS-1 wk												
34	WCC Cabinet Member Review and Decision	2 wks	Mon 12/12/16	Fri 23/12/16	33												
35	WCC Order Making	1 wk	Mon 26/12/16	Fri 30/12/16	34												
36	WCC Approval to Proceed	0 days	Fri 30/12/16	Fri 30/12/16	35	◆ 30/12											
37	Stage 3 - Detailed Design	115 days	Mon 19/09/16	Fri 24/02/17													
38	TfL Signal Preparation	2 mons	Mon 02/01/17	Fri 24/02/17	35												
39	Prepare Detailed Design Drawings	10 wks	Mon 19/09/16	Fri 25/11/16	29												
40	Prepare Detailed Design Estimate	2 wks	Mon 21/11/16	Fri 02/12/16	39FS-5 days												
41	WSP PB Road Safety Audit	1 mon	Mon 28/11/16	Fri 23/12/16	39												
42	Prepare and Advertise TTO	1 mon	Mon 05/12/16	Fri 30/12/16	40												
43	Streetworks Notice (10 days prior to start on site)	2 days	Mon 28/11/16	Tue 29/11/16	39												
44	Reviews (WSP PB, WCC, FMC, TfL)	3 wks	Mon 05/12/16	Fri 23/12/16	40												
45	Prepare Construction Pack	4 wks	Mon 05/12/16	Fri 30/12/16	40												
46	WCC City Commissioner for Transportation's Review and Decision	2 wks	Mon 02/01/17	Fri 13/01/17	45												
47	WCC Approval to Proceed	0 days	Fri 13/01/17	Fri 13/01/17	46	◆ 13/01											

ID	Task Name	Duration	Start	Finish	Predecessors	1st Quarter 2nd Quarter 3rd Quarter 4th Quarter 1st Quarter 2nd Quarter 3rd Quarter																
						Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May
48	Stage 4 - Mobilisation	10 days	Mon 16/01/17	Fri 27/01/17																		
49	FMC Mobilisation	2 wks	Mon 16/01/17	Fri 27/01/17	47																	
50	Stage 5 - Construction	80 days	Mon 30/01/17	Fri 19/05/17																		
51	FMC Construction	4 mons	Mon 30/01/17	Fri 19/05/17	48																	
52	Stage 6 - Post Construction	60 days	Mon 22/05/17	Fri 11/08/17																		
53	WSP PB, WCC, FMC Post Construction	3 mons	Mon 22/05/17	Fri 11/08/17	51																	

